

Work Order ID 81518

81518

U/R

Page 1

March-15-12 8:43:03 AM

Item ID: D350-748-101



Accept

N9000040100

Setup Start *NS1*

Revision ID: ~~U/R~~

Stop *NS2*

Item Name: Crosstube Installation, High Fwd

Start Date: 15/03/2012 Start Qty: 1.00

1

Cust Item ID:

Required Date: 04/04/2012 Req'd Qty: 1.00

1

Customer:

Reference:

Approvals: Process Plan: MLJ

Date: 12/03/15

Tooling:

Date:

Run Start *NR1*

QC:

Date: SPC (Y/N):

Date:

Stop *NR2*

Sequence ID/ Work Center ID	Operation Description	Set Up/ Run Hours	Tool ID	Tool #	Plan Code	Accept Qty	Reject Qty	Reject Number	Insp. Stamp
--------------------------------	--------------------------	----------------------	---------	--------	--------------	---------------	---------------	------------------	----------------

Draw Nbr

Revision Nbr

J

D350-748-141

F U/R

OK 12-03-15

[Signature]

0.00

100

100

DOCUMENT CONTROL

DC

Memo

0.00

Document Control

Photocopy bluefile & type labels per PPPD350-748-101

CHG002

[Handwritten notes: 12-05-23, 12-5-23]

110

0.00

110

BENDING MACHINE - CROSSTUBES

CNC Bend 1

Memo

0.00

CNC Delta 100 Bender

Bend tube as per Dwg D350-748-141 using CNC bender program D350F and Folio FT

[Handwritten notes: 12-4-4]

120

QC15- Crosstube Dimensional Check

0.00

120

QC

Memo

0.00

Quality Control

[Handwritten notes: 12-04-11]

[Handwritten notes: 710 ->]

Dart Aerospace Ltd

W/O: 81518		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: D350-748-101 PAR #: _____ Fault Category: V-tube NCR: Yes No DQA: Not Date: 12/05/30
 Resolution: Rework Disposition: Rework QA: N/C Closed: OK Date: 12/5/31

NCR: 12-1469		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			
12.04.11	110	Box high & narrow	CP 12.04.11 PS1042	TRIM TO 23.40" high.	MO 12-4-18	TW 12-4-18	CP 12.04.11 PS1042	S 12/05/31
12.04.11	170	Tube is excessively narrow	CP 12.04.11 PS1042	ENG APPROVE DIMS AFTER CAP PLATE	CP 12.05.29	S 12/05/30	CP 12.05.29	S 12/05/30
12/04/17	#110	Found all to be ovalized Edges from 0.060" to 0.100" R.C. Heat treat method	CP 12.04.19 PS1042	Rework as per attached email Original cuSB min 2.196" max 2.277" Rework min 2.227" max 2.250"	S 12/04/18	RM	CP 12.04.19 PS1042	S 12/04/17

NOTE: Date & initial all entries

Work Order ID 81518

81518

Page 2

March-15-12 8:43:03 AM

Item ID: D350-748-101

Accept

N900040100

Setup Start *NS1*

Revision ID: U/R

Stop *NS2*

Item Name: Crosstube Installation, High Fwd

Start Date: 15/03/2012 Start Qty: 1.00

1

Cust Item ID:

Required Date: 04/04/2012 Req'd Qty: 1.00

1

Customer:

Reference:

Approvals:

Process Plan:

Date:

Tooling:

Date:

Run Start *NR1*

QC:

Date:

SPC (Y/N):

Date:

Stop *NR2*

Sequence ID/
Work Center ID

Operation
Description

Set Up/
Run Hours

Tool ID

Tool #

Plan
Code

Accept
Qty

Reject
Qty

Reject
Number

Insp.
Stamp

125

0.00

125

HandFXtube

Finish

Memo

0.00

Hand Finishing Crosstubes

Stress relief

Heat treat crosstube as per QSI010 4.3

Temp: _____

Start time: _____

Finish time: _____

issue P/O to Metcon

P/O: 16638

Per DEOD350-748-141F-1

127

QC6- Inspect dimensions to drawing

0.00

127

QC

Memo

0.00

Quality Control





CP 12.04.11

(D)

Dart Aerospace Ltd

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes ☒ No ☐ DQA: _____ Date: _____
 Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			
	110	Tube crushing after bonding is over tolerance	 12.04.19 AS/072	Acceptable per attached STC	N/A	 12/04/23	 12.04.19 AS/072	 12/04/23

NOTE: Date & initial all entries

Work Order ID 81518

81518

Page 3

March-15-12 8:43:03 AM

Item ID: D350-748-101

Accept

N900040100

Setup Start ***NS1***

Revision ID: U/R

Stop ***NS2***

Item Name: Crosstube Installation, High Fwd

Start Date: 15/03/2012 Start Qty: 1.00

1

Cust Item ID:

Required Date: 04/04/2012 Req'd Qty: 1.00

1

Customer:

Reference:

Approvals: Process Plan:

Date:

Tooling:

Date:

Run Start ***NR1***

QC:

Date:

SPC (Y/N):

Date:

Stop ***NR2***

Sequence ID/ Work Center ID	Operation Description	Set Up/ Run Hours	Tool ID	Tool #	Plan Code	Accept Qty	Reject Qty	Reject Number	Insp. Stamp
130	Crosstubes	0.00							
130									
Crosstubes	Memo	0.00							
Crosstubes	1-Drill Tube as per Dwg D350-748-141 Using DT8876 A,B &C Drill Jigs, Set-up drill table as per QSI 010								
	2-Deburr								
	3-Engrave Part # and Batch # as per Dwg D350-748-141								
	4-Remove all marks from tube within limits of D350-748-141								
	5- Apply a light coat of LPS3 on the interior of tube Batch: <u>n/A</u>								
140	QC5- Inspect part completeness to step on W/O	0.00							
140									
QC	Memo	0.00							
Quality Control	CHECK 10 DEG HOLES WITH DT8876E (EUROCOPTER CLAMP)								

JW

12-04-23

MO

12-4-23

Srd/25

Dart Aerospace Ltd

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____
 Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Work Order ID 81518

81518

Page 4

March-15-12 8:43:03 AM

Item ID: D350-748-101 Accept ***N900040100*** Setup Start ***NS1***
 Revision ID: U/R Stop ***NS2***
 Item Name: Crosstube Installation, High Fwd
 Start Date: 15/03/2012 Start Qty: 1.00 ***1*** Cust Item ID:
 Required Date: 04/04/2012 Req'd Qty: 1.00 ***1*** Customer:
 Reference:

Approvals: Process Plan: Date: Tooling: Date: Run Start ***NR1***
 QC: Date: SPC (Y/N): Date: Stop ***NR2***

Sequence ID/ Work Center ID	Operation Description	Set Up/ Run Hours	Tool ID	Tool #	Plan Code	Accept Qty	Reject Qty	Reject Number	Insp. Stamp
150	Outsource process-Cadplate per QSI017 4.1.9.1	0.00							
150									
Outsource3	Memo	0.00							
Outsource process - Cad plate	Issue P/O: <u>16826</u> Stress relief at 375° for 5 hours Magnetic Particle Inspect per ASTM E1444 Cadium Plate per AMS-QQ-P-416B, Class 1, Type 2 Embrittle relief at 375° for 8 hours, Chromate Treat Possible Supplier: Southwest United Industries Ensure Certificate of Conformity is attached								CX 12/04/25 ①
160	Receive & Inspect for Damage & Mat'l Certs	0.00							
160									
Packaging	Memo	0.00							
Packaging	Ensure certificate of conformity is attached								
170	QC5- Inspect part completeness to step on W/O	0.00							
170									
QC	Memo	0.00							
Quality Control									

★ SEE W/O CHG OVER

push: issue P/O to acuen P/O: 17031 CX 12/05/22

used: used & inspect attached c/c to W/O 12/20/22

POSITIVE RECALL

EFFECTIVE 12.3.15 AUTH GP
 RELEASED 11.05.25 DATE GP

FOR LOAD TEST & BEND DIMS

Dart Aerospace Ltd

W/O: 81518		WORK ORDER CHANGES						
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector	
12.03.15	171	LOAD TEST TO 3500 ^{lb} FOR 1 MINUTE				CP 12.03.15 BS/642		
12.03.15	172	NDT				CP 12.03.15 BS/642		

Part No: D350-748-101 PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Dart Aerospace Ltd

W/O: 8518		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector
11.10.05	161	LOAD TUBE TO 3500 ^{lb} FOR 1 MINUTE. REF D.S. EMAIL.					
11.10.05	162	NDT TUBE.					

Part No: D350-748-101 PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

H:\FORMS\Quality Assurance\approved QANCRWO RevE

Chris Provencal

From: David Shepherd <dshepherd@dartaero.com>
Sent: Tuesday, April 27, 2010 3:40 PM
To: 'Mike Petsche'
Cc: 'Bill Beckett'; 'L Lacelle'; 'Chris Provencal'; 'Dan Stow'; ssheldon@dartaero.com
Subject: 350 crosstubes

Mike,

I discussed the 350 crosstube load testing with Bill a little while ago and this plan makes sense to him.

So, my recommendation to clear these crosstubes is to load the fwd crosstubes to 3500 lb and the aft crosstubes to 3000 lb in the deflection test rig and document on the work orders that this test has been completed. Hold max load for 1 minute. Per TP-D350-748-2, these loads represent the maximum load on these crosstubes at gross weight and are below the yield point of the material. I would like to request that Chris Provencal witness these tests and sign off the work orders based on his experience with Dart landing gears. My feeling is that if there is a problem with the parts, it will manifest itself during this load test. I, for one, would feel a lot more confident in testing each crosstube in this manner than relying totally on what Exova has to say. I think it would be very difficult to reach a conclusion on the whole batch on the basis of cracks in two parts from the batch.

I believe that we can accomplish this before next Friday, which also gives us time to hear what Exova has to say in case it has an impact on our decision. So far, what I have seen from Exova shows me that there are fluctuations in the heat treating but the tubes are heat treated to our specification.

For this reason, I believe we should tell DHS that it looks like we will be able to start shipping 350 crosstubes by May 7th pending a successful Engineering test of the material.

David.

81518

March-15-12 8:43:03 AM

N900040100

Setup Start *NS1*

Stop *NS2*

Start Date: 15/03/2012 **Start Qty:** 1.00 ***1***

Cust Item ID:

Required Date: 04/04/2012 **Req'd Qty:** 1.00 *** 1 ***

Customer:

Reference:

Run Start *NR1*

Approvals: **Process Plan:**

Date: _____ **Tooling:** _____ **Date:** _____

Stop ***NR2***

QC: _____ Date: _____ SPC (Y/N): _____ Date: _____

**Insp.
Stamp**

0.00

180

SprayPaint

0.00

SprayPaint

Memo

Spray Painting

1-Prime inside crosstube as per QSI 005 4.2 B120133 start 6:30 Finish: 7:15
2-Prime Outside of Tube as per Dart QSI 005 4.2 B121625 start 11:15 Finish 12:00

AL 12-5-20

0.00

190

QC14- Inspect Spray Paint

0.00

QC

Memo

Quality Control

Then, Wrap in plastic bag to protect from scratches

12 05 22

0.00

200

Crosstubes

0.00

Crosstubes

Memo

Crosstubes

1-Install Ground wire Insert,then insert screw and washer

2-Install Abraison strips as per Dwg D350-748-141 & QSI 035.

3-Install supports Using Dt8876 as per Dwg D350-748-141,Torque to 60-80 IN-LBS

12.05.22

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Work Order ID 81518

81518

Page 6

March-15-12 8:43:03 AM

Item ID: D350-748-101

Accept

N900040100

Setup Start ***NS1***

Revision ID: U/R

Stop ***NS2***

Item Name: Crosstube Installation, High Fwd

Start Date: 15/03/2012 Start Qty: 1.00

1

Cust Item ID:

Required Date: 04/04/2012 Req'd Qty: 1.00

1

Customer:

Reference:

Approvals: Process Plan:

Date:

Tooling:

Date:

Run Start ***NR1***

QC:

Date:

SPC (Y/N):

Date:

Stop ***NR2***

Sequence ID/
Work Center ID

Operation
Description

Set Up/
Run Hours

Tool ID

Tool #

Plan
Code

Accept
Qty

Reject
Qty

Reject
Number

Insp.
Stamp

210

QC5- Inspect part completeness to step on W/O

0.00

210

QC

Memo

0.00

Quality Control

220

Pick Kit

0.00

220

Packaging

Memo

0.00

Packaging

230

QC4- 100% Inspect kits for completeness

0.00

230

QC

Memo

0.00

Quality Control

5/21/23

(

12/05/23 JB

①

W 12/05/23

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Work Order ID 81518

81518

Page 7

March-15-12 8:43:03 AM

Item ID: D350-748-101

Accept

N900040100

Setup Start ***NS1***

Revision ID: U/R

Stop ***NS2***

Item Name: Crosstube Installation, High Fwd

Start Date: 15/03/2012 Start Qty: 1.00 ***1***

Cust Item ID:

Required Date: 04/04/2012 Req'd Qty: 1.00 ***1***

Customer:

Reference:

Approvals: Process Plan: Date:

Tooling: Date:

Run Start ***NR1***

QC: Date:

SPC (Y/N): Date:

Stop ***NR2***

Sequence ID/ Work Center ID	Operation Description	Set Up/ Run Hours	Tool ID	Tool #	Plan Code	Accept Qty	Reject Qty	Reject Number	Insp. Stamp
240		0.00							
240	Packaging								
Packaging	Memo	0.00							
Packaging	Identify and pack for shipping as per PPP D350-748-101								
	Location: _____								
	PPP Rev: _____								
250	QC21- Final Inspection - Work Order Release	0.00							
250									
QC	Memo	0.00							
Quality Control									

12/5/29

12/5/29

mc

12-05-23

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

March-15-12 8:43:08 AM

81518

D350-748-101

Required Qty: 1.00

IPP Rev:A New Issue 06-07-05 JLM
 IPP Rev:B Update qty of MS21042L5 06-09-12 KJ
 IPP Rev:C Rev B 07-11-15 DD
 IPP Rev D Combined manufacturing 08.04.02 EC verified by: DD
 IPP Rev:E 08-06-24 revD as per dwg DD verified by:EC IPP Rev:F
 10.08.04 added QSI010 4.3 DD verf:EC

B# 121269

R# 121243

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Picklist Print

March-15-12 8:43:08 AM

Work Order ID: 81518

81518

Parent Item: D350-748-101

D350-748-101

Parent Item Name: Crosstube Installation, High Fwd

Start Date: 15/03/2012

Required Date: 04/04/2012

Start Qty: 1.00

Required Qty: 1.00

D2856-400 Manufactured No

200 f

199.5445 1.181 1.243158

D2856-400

Abrasion Strip

**

W 12.05.22

Location

Loc Qty

Loc Code

ST409

199.5445

63735

0.6696

68076

0.3149

71164

8.46

79551

190.1

D3502-1 Manufactured No

200 Each

39.0000 2 2

D3502-1

Support

**

W 12.05.22

Location

Loc Qty

Loc Code

ST051

39

73419

19

74873

20

MS21920-20 Purchased No

200 Each

60.0000 2 2

MS21920-20

Clamp (per MIL-DTL-8783C)

**

W 12.05.22

Location

Loc Qty

Loc Code

LG050

60

116799

8

120475

2

120676

50

B 121067

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Picklist Print

March-15-12 8:43:08 AM

Work Order ID: 81518

81518

Parent Item: D350-748-101

D350-748-101

Parent Item Name: Crosstube Installation, High Fwd

Start Date: 15/03/2012

Required Date: 04/04/2012

Start Qty: 1.00

Required Qty: 1.00

MS27039-1-10

Purchased

No

200

Each

258.0000

1

1

MS27039-1-10

Screw

**

ml 12.05.22

Location

Loc Qty

Loc Code

GA

100

120449

100

ST291

158

120120

158

AN4-41A

Purchased

No

220

Each

387.0000

8

8

AN4-41A

Bolt

**

JB

Location

Loc Qty

Loc Code

ST360

387

115108

3

115705

7

117619

27

118451

50

118838

50

119328

100

120423

150

AN4-6A

Purchased

No

220

Each

1,649.000

16

16

AN4-6A

Bolt

**

121631 JB

12/05/23

Location

Loc Qty

Loc Code

ST356

1649

119017

1649

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Picklist Print

March-15-12 8:43:08 AM

Work Order ID: 81518

81518

Parent Item: D350-748-101

D350-748-101

Parent Item Name: Crosstube Installation, High Fwd

Start Date: 15/03/2012

Required Date: 04/04/2012

Start Qty: 1.00

Required Qty: 1.00

AN5-32A Purchased No

220 Each

256.0000

4

4

✓

AN5-32A

Bolt

**

Location

Loc Qty

Loc Code

ST339

256

119328

100

119862

50

120423

75

120717

1

120910

30

120910

AN960JD416 ~~NAS1149D0463J~~ Purchased

No

220

Each

14.0000

32

32

✓

AN960.ID416

Washer

**

Location

Loc Qty

Loc Code

ST351

14

116289

14

AN960JD516 ~~NAS1149D0563J~~ Purchased

No

220

Each

0.0000

8

8

✓

AN960.ID516

Washer

**

D3500-1 Manufactured No

220

Each

35.0000

4

4

✓

D3500-1

Saddle

**

Location

Loc Qty

Loc Code

ST424

35

73406

8

76000

27

76000

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Picklist Print

March-15-12 8:43:08 AM

Work Order ID: 81518

81518

Parent Item: D350-748-101

D350-748-101

Parent Item Name: Crosstube Installation, High Fwd

Start Date: 15/03/2012

Required Date: 04/04/2012

Start Qty: 1.00

Required Qty: 1.00

D3501-1 Manufactured No

220 Each

361.0000

16

16 ✓

D3501-1

Bushing

**

14x81955 JB

[Handwritten signature]

Location

Loc Qty

Loc Code

ST051

361

67757

4

70682

83

73391

6

74866

207

77033

61

2x70682

MS21042L4

Purchased No

220 Each

5,585.000

24

24 ✓

MS21042I 4

Nut

**

JB

[Handwritten signature]

Location

Loc Qty

Loc Code

ST300

5585

117441

51

117601

157

117885

16

118451

133

119017

232

119075

2996

121011

2000

121011

MS21042L5

Purchased No

220 Each

1,602.000

4

4 ✓

MS21042I 5

Nut

**

JB

12105/23

[Handwritten signature]

Location

Loc Qty

Loc Code

ST300

1602

116105

5

116548

43

117611

42

118179

12

119109

1500

119109

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____


Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

DART AEROSPACE LTD	Work Order:	81518
Description: Crosstube High Fwd (AS350/355)	Part Number:	D350-748-101
Inspection Dwg: D350-748-141 Rev: F		Page 1 of 1

Required Dimension	Min	Max
Height	23.13	23.37
1/2 Span	40.78	41.02
Angle	75	77
Total Span	81.56	82.04



Comments
Twist 0.249
CRUSHING 6.3% / 5.8%

QC15 Inspection	AP
Date	17.04.11

Rev	Date	Change	Revised by	Approved
A	07.02.06	New Issue	KJ/JM	
B	10.08.23	Dwg Rev updated	KJ	
C	11.11.07	Dwg Rev updated	KJ	

2.048
2.323
2.063
2.318

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Item	Qty -141	Part Number	Description
1	X	D350-748-141	CROSSTUBE ASSEMBLY (AS 350/355 HI FWD)
2	1	D6015-125	CROSSTUBE (OR D6017-115)
3	2	D3502-1	SUPPORT
4	2	D2856-400-710	ABRASION STRIP
5	1	AELS-1032-225	INSERT
6	1	NAS1149D0363J	WASHER (OR AN960JD10)
7	2	MS21920-20	CLAMP (PER DART SPEC. M-MS21920-20)
8	1	MS27039-1-10	SCREW

GENERAL NOTES:

- 1) MATERIAL: MANUFACTURED FROM D6015-125 OR D6017-115
FINISHED LENGTH = 110.270±0.06
- 2) FINISH: MAGNETIC PARTICLE INSPECT PER DART QSI 038 4.2
CADMIUM PLATE PER AMS-QQ-P-416B, CLASS 1, TYPE II
PRIME INSIDE AND OUTSIDE PER DART QSI 005 4.2
PAINT OUTSIDE PER DART QSI 005 4.2
- 3) TOLERANCES ARE PER DART QSI 018 UNLESS OTHERWISE NOTED.
- 4) UNITS: INCHES UNLESS OTHERWISE NOTED.
- 5) BREAK SHARP EDGES: 0.005 TO 0.010 MAX.
- 6) IDENTIFICATION: DART PART NUMBER "D350-748-141" AND BATCH NUMBER ON INSIDE OF CUFF
PER DART QSI 044 6.4 (VIBRATING STYLUS)
- 7) WEIGHT: 30.45 lbs
- 8) PART IS SYMMETRIC ABOUT CENTERLINE, EXCEPT FOR Ø0.297 HOLE.
- 9) BLEND OUT ALL EDGES FROM MACHINING LONGITUDINALLY, TRANSITION SHOULD BE SMOOTH.
NOTE: ALL HOLES ARE DRILLED AFTER BENDING.
- 10) BEND PROGRESSIVELY WITH A MINIMUM OF 7 PASSES. MAXIMUM TUBE FLATTENING DUE TO
BENDING IS 6% BASED ON O.D.
- 11) HEAT TREAT TO MIN. 180 KSI PER MIL-T-6736 OR AMS 2759-1C AFTER TURNING. ACCEPTABLE TO
VERIFY TENSILE STRENGTH BY HARDNESS TEST PER ASTM E18 TO 40-45 HRC.
- 12) INSTALL D2856-400-710 ABRASION STRIPS WITH A GAP ON BOTTOM SIDE OF CROSSTUBE,
CENTERED OPPOSITE D3502-1 SUPPORT, PER QSI 035.
- 13) EXTREME CARE MUST BE TAKEN TO PROTECT THE OUTSIDE SURFACE OF THE TUBE. THE
OUTSIDE SURFACE MUST BE SMOOTH AND FREE FROM SURFACE DEFECTS SUCH AS SCRATCHES,
NICKS, OR DENTS. DEFECTS UP TO 0.005" MAY BE BLENDED OUT LONGITUDINALLY.
CIRCUMFERENTIAL GRIND MARKS ARE UNACCEPTABLE. WHEN DRILLING HOLES EXTREME CARE
MUST BE TAKEN AND CAREFUL DEBURRING PERFORMED TO ENSURE A CLEAN HOLE WITH NO
CRACKING/CHIPPING/GROOVES.
- 14) TORQUE CLAMPS 60 TO 80 IN-LB. ENSURE AT LEAST 1.5 THREADS SHOWING IN SAFETY AND THAT
NUT HAS NOT BOTTOMED-OUT AFTER TORQUING.
- 15) MAX TWIST AFTER BENDING: WITH XTUBE LAYED FLAT ON SURFACE, THE DIFFERENCE BETWEEN
CUFF HEIGHTS FROM THE SURFACE MAY BE NO LARGER THAN 0.25 (ZN C1-3).

SHOP COPY
RETURN TO
ENGINEERING
UNCONTROLLED COPY
SUBJECT TO AMENDMENT
WITHOUT NOTICE
WORK ORDER
NO. 81518 MCT
12/03/15

UNDER REVIEW

RELEASED
2011-01-18

F	ADD HRC TEST OPTION (B8-1) PER PAR 09-040, ADD TWIST LIMIT (A8-1, C1-3), ADD D6015-125 OPTION (C8-1), STOCK DIM NOW MACHINED (D1-4)	CP	10.11.23
E	REVISE GENERAL NOTES: UPDATE TO CURRENT ADD STANDARDS; RELOCATED FLAG #6 PER PAR 08-046 (ZN A6-3); TOLERANCES (ZN C6-3, D1-3)	RF	09.09.30
D	MAG. PARTICLE AND CAD PLATE AS MFD.	CP	06.10.31
C	ADD CAD PLATING	CP	06.08.14
B	ADD D6017-115 & PRIME AND PAINT	CP	06.06.30
A	NEW ISSUE	CP	06.03.31
REV.	DESCRIPTION	BY	DATE
DESIGN			
DRAWN			
CHECKED			
MFG. APPR.			
APPROVED			
DE APPR.			
DATE	10.11.23		

DART AEROSPACE LTD HAWKESBURY, ONTARIO, CANADA	
DRAWING NO. D350-748-141	REV. F SHEET 1 OF 4
TITLE CROSSTUBE (AS 350/355 HI FWD)	SCALE NTS

COPYRIGHT © 2006 BY DART AEROSPACE LTD
THIS DOCUMENT IS PRIVATE AND CONFIDENTIAL AND IS SUPPLIED ON THE EXPRESS CONDITION THAT IT IS
NOT TO BE USED FOR ANY PURPOSE OR COPIED OR COMMUNICATED TO ANY OTHER PERSON WITHOUT
WRITTEN PERMISSION FROM DART AEROSPACE LTD.

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector


Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____


NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

81578



**D350-748-141
ASSEMBLY DETAIL**



SECTION A-A D4-2
SCALE 4X

UNDER REVIEW

11.07.11

RELEASED
2011-01-18

DESIGN		DART AEROSPACE LTD	
DRAWN		HAWKESBURY, ONTARIO, CANADA	
CHECKED		DRAWING NO.	REV. F
MFG. APPR.		D350-748-141	SHEET 2 OF 4
APPROVED		TITLE	SCALE
DE APPR.		CROSSTUBE (AS 350/355 HI FWD)	NTS
DATE	10.11.23	<small>COPYRIGHT © 2005 BY DART AEROSPACE LTD THIS DOCUMENT IS PRIVATE AND CONFIDENTIAL AND IS SUPPLIED ON THE EXPRESS CONDITION THAT IT IS NOT TO BE USED FOR ANY PURPOSE OR COPIED OR COMMUNICATED TO ANY OTHER PERSON WITHOUT WRITTEN PERMISSION FROM DART AEROSPACE LTD.</small>	



W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____



Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries



D350-748-141
BENDING AND DRILLING DETAIL 10



UNDER REVIEW
 11.07.12

RELEASED
 2011-01-18

DESIGN	DP	DART AEROSPACE LTD	
DRAWN	DP	HAWKESBURY, ONTARIO, CANADA	
CHECKED	B	DRAWING NO.	REV. F
MFG. APPR.	B	D350-748-141	SHEET 3 OF 4
APPROVED	H	TITLE	SCALE
DE APPR.	H	CROSSTUBE (AS 350/355 HI FWD)	NTS
DATE	10.11.23	COPYRIGHT © 2006 BY DART AEROSPACE LTD THIS DOCUMENT IS PROPRIETARY AND CONFIDENTIAL. AND IS SUPPLIED ON THE EXPRESS CONDITION THAT IT IS NOT TO BE USED FOR ANY PURPOSE OR COPIED OR COMMUNICATED TO ANY OTHER PERSON WITHOUT WRITTEN PERMISSION FROM DART AEROSPACE LTD.	

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

DRAWING NO. D350-748-141	TITLE CROSSTUBE (AS 350/355 HI FWD)	REV. F	DART AEROSPACE LTD ENGINEERING ORDER		D.E.O. NO. D350-748-141-F-1	SHEET NO. SHEET 1 OF 1	SCALE NTS
DRAWN <i>UP</i>	CHECKED <i>A</i>	MFG. APPR. <i>AS</i>	APPROVED <i>MD</i>		DE APPR. <i>TH</i>		
DATE 12.04.02	DATE 12.04.03	DATE 12.04.03	DATE 12.04.03		DATE 12.04.03		

PURPOSE:

ADD A STRESS RELIEF OPERATION FOLLOWING BENDING

CHANGE:

ADD

10) AFTER BENDING: STRESS RELIEF AT 650°F ± 25°F FOR A MINIMUM OF 2 HRS.
AIR COOL TO AMBIENT TEMPERATURE
(REF. AMS2759/1E)

COPYRIGHT © 2012 BY DART AEROSPACE LTD

THIS DOCUMENT IS PRIVATE AND CONFIDENTIAL AND IS SUPPLIED ON THE EXPRESS CONDITION THAT IT IS NOT TO BE USED FOR ANY PURPOSE OR COPIED OR COMMUNICATED TO ANY OTHER PERSON WITHOUT WRITTEN PERMISSION FROM DART AEROSPACE LTD.

METCOR INC.

560 BOUL. ARTHUR-SAUVÉ
ST-EUSTACHE, QC, J7R 5A8

Tel: 450-473-1884 / Fax: 450-491-5498

Certificat de Conformité Détaillé Detailed Certificate of Compliance

BON DE TRAVAIL order	CHARGEMENT load
175005	1

CLIENT / customer 215

DART AEROSPACE
1270 ABERDEEN
HAWKESBURY

ON K6A 1K7

LIVRÉ À / shipped to:

DART AEROSPACE
1270 ABERDEEN
HAWKESBURY

ON K6A 1K7

1

COMMANDE DU CLIENT customer po	BON DE LIVRAISON DU CLIENT customer shipper no.	MATÉRIEL material	CODE DE TRAITEMENT mat'l heat code	NUMÉRO DE LOT lot number
PO16638		Steel		

SPÉCIFICATIONS DU PROCÉDÉ processing specifications

STRESS REL

SAE AMS 2759/1 REV.E

EXIGENCE / requirement SPÉCIFICATIONS / specified TESTS EXÉCUTÉS / performed RÉSULTATS DE TESTS / results
Visual

QUANTITÉ quantity	POIDS weight	DESCRIPTION DES PIÈCES parts description
9	270	D350-748-101 (7) CROSS TUBE (2) D350-748-201 CROSS TUBE CONTENANT: 1 NIL

Operation	Temp. spécifiée Specified Temp	Temps de tremp Spécifié Specified Soak Temp	Atmosphère	Carbone Carbon Potential	Q-Media Q-Temp	Four # Furnace #	Date Départ Start Date	Heure d'entrée Time In	Heure de sortie Time Out	Date Complétée Date complete
1,00 CONT. INIT.	LAVAGE		si nécessaire							
2,00 PREPARINC	COMPTAGE									
3,00 STRESS RE	650 +/-25°F	2 hrs	air			701				
4,00 FINAL INSP							04-05-2012			04-05-2012

COMMENTAIRES / comments

ALL THE HEAT TREATMENT PROCESSING PERFORMED ON THIS ORDER WAS ACCOMPLISHED USING HEAT TREATMENT EQUIPEMENT THAT MEETS THE REQUIREMENTS OF AMS 2759. ALL THE HEAT TREATMENT OPERATIONS WERE ACCOMPLISHED IN ACCORDANCE WITH THE REQUESTED/REQUIRED HEAT TREATMENT SPECIFICATION AND ALL REQUIRED VERIFICATIONS TEST HAVE BEEN PERFORMED AND DOCUMENTED. NO UNAUTHORIZED CHANGES OR DEVIATIONS TO REQUIRED HEAT TREATMENT SPECIFICATIONS OR PROCEDURES HAVE BEEN PERFORMED.

METCOR INC.

560 BOUL. ARTHUR-SAUVÉ

ST-EUSTACHE, QC, J7R 5A8

Tel: 450-473-1884 / Fax: 450-491-5498

Certificat de Conformité Détaillé

Detailed Certificate of Compliance

BON DE TRAVAIL order	CHARGEMENT load
175005	1

CLIENT / customer 215

DART AEROSPACE

1270 ABERDEEN

HAWKESBURY

ON K6A 1K7

LIVRÉ À / shipped to:

DART AEROSPACE


1270 ABERDEEN

HAWKESBURY

ON K6A 1K7

1

APPROUVÉ par / Approved by:



DATE: 2012-04-05

/ Nous certifions que toute l'information comprise sur ce rapport est exacte et conforme aux requis du client. / We certify that all the information on this report is exact and in accordance with the order requirements.



Metcor Inc.
560, boul. Arthur-Sauvé

Certificat de conformité
St-Eustache (Québec) J7R 5A8

Tél. 450-491-5498
Télécopieur/Fax production 450-491-6454

BON DE TRAVAIL order	CHARGEMENT load
175005	1

CLIENT / customer 276
DART AEROSPACE
1270 ABERDEEN
HAWKESBURY

ON K6A 1K7

LIVRÉ À / shipped to:
DART AEROSPACE
1270 ABERDEEN
HAWKESBURY

ON K6A 1K7

CODE DU CLIENT customer no.	BON DE LIVRAISON DU CLIENT customer shipper no.	MATÉRIEL material	CODE DE TRAITEMENT mat'l heat code	NUMÉRO DE LOT lot number
		Steel		

SPÉCIFICATIONS DU PROCÉDÉ

processing specifications

STRESS REL

GAE AMS 2763/1 REV.E

EXIGENCE / requirement SPÉCIFICATIONS / specified TESTS EXÉCUTÉS / performed RÉSULTATS DE TESTS / results
Visual

QUANTITÉ quantity	POIDS weight	DESCRIPTION DES PIÈCES parts description
2	270	D360-748-141-F-1

COMMENTAIRES / comments

INSPECTEUR / inspector:

Suzanne

DATE: 2012-04-05

Dora Cameron

From: Dan Stow <dstow@dartaero.com>
Sent: April 18, 2012 4:42 PM
To: Dora Cameron
Subject: FW: 350 crosstubes oval cuffs



Dan Stow
Special Projects Manager
T. 613-632-5200 | C. 613-676-3320 | F. 613-632-1426
1270 Aberdeen Street, Hawkesbury, Ontario, Canada, K6A 2K7

The information contained in this transmission is privileged and confidential and intended only for the use of the individual or entity to whom it is addressed. If you are not the intended recipient, you are hereby notified that any distribution, copying, disclosure or taking of any action in reliance on the contents of this transmission is strictly prohibited and review by any individual other than the intended recipient shall not constitute waiver of privilege. If you have received this transmission in error, please notify us immediately and delete the original transmission.

Please consider your environmental responsibility before printing this e-mail.

From: David Shepherd [mailto:dshepherd@dartaero.com]
Sent: Wednesday, April 18, 2012 12:10 PM
To: 'Bill Beckett'
Cc: 'Dan Stow'; 'L Lacelle'; 'Mike Petsche'; 'Eric Downing'; 'Pat Smith'
Subject: RE: 350 crosstubes oval cuffs

Agreed ... This seems OK to me ... Hopefully we only need to do this to a handful of crosstubes.

David

From: Bill Beckett [mailto:bbeckett@dartaero.com]
Sent: April-18-12 6:31 AM
To: 'David Shepherd'
Cc: 'Dan Stow'; 'L Lacelle'; 'Mike Petsche'; 'Eric Downing'; Pat Smith
Subject: RE: 350 crosstubes oval cuffs

David,

This looks like a relatively controllable process that we could have Dan carry out on the other crosstubes that are oval in the cuff area.

If you agree with this rework method, we will proceed with the remainder of the crosstubes. I suggest we do this via markup on the specific work orders.

Bill

From: Dan Stow [mailto:dstow@dartaero.com]
Sent: April 18, 2012 7:52 AM
To: Bill Beckett; David Shepherd; 'Mike Petsche'; L Lacelle; Eric Downing
Subject: 350 crosstubes oval cuffs

Hello All,

Please reference photo attached. The crosstube was placed in a hydraulic press between two sheets of plywood to prevent damage with the max. dimension facing up and down. 9000 lbs (5000psi at 1.5" bore) was applied and then crosstube was removed from the press and measured. Process was repeated with the crosstube at a different position because the max. dimension had changed location. Total time for rework was approximately 20 mins.

Cuff dimension before rework was min. 2.200" max. 2.280"

Cuff dimension after rework is min. 2.230" max. 2.252" which is 0.010" below tolerance and 0.007" above tolerance but now fits in the drill jig.



Dan Stow

Special Projects Manager

T. 613-632-5200 | C. 613-676-3320 | F. 613-632-1426

1270 Aberdeen Street, Hawkesbury, Ontario, Canada, K6A 2K7


The information contained in this transmission is privileged and confidential and intended only for the use of the individual or entity to whom it is addressed. If you are not the intended recipient, you are hereby notified that any distribution, copying, disclosure or taking of any action in reliance on the contents of this transmission is strictly prohibited and review by any individual other than the intended recipient shall not constitute waiver of privilege. If you have received this transmission in error, please notify us immediately and delete the original transmission.



Please consider your environmental responsibility before printing this e-mail.

CRUSHING OF D350-748-101

12.04.19



Point A

$$OD_1 = 2.400 \quad OD_2 = 2.044$$

$$CRUSHING = (2.400 - 2.044) / (2.400 + 2.044) = 8\%$$

$$I = 0.361 \text{ in}^4 \text{ (AutoCAD)}$$

Point B

$$OD = 2.339 \quad ID = 2.000$$

$$CRUSHING = I = 0.684 \text{ in}^4$$

$$\begin{aligned} \text{At A: } F &= M_c / I = P \times 4.94 \times 2.044 / 2 \times 0.361 = 13.98 P \\ \text{At B: } &= P \times 26.97 \times 2.339 / 2 \times 0.684 = 46.11 P \end{aligned}$$

$$M.S. = 46.11 / 13.98 - 1 = 2.30$$

∴ Tube will fail at support before tube fails at area of max crushing. ∴ 8% CRUSHING is Acceptable.

Point C $I = 0.684 \text{ in}^4$

$$F = M_c / I \Rightarrow P \times 16.527 \times 2.339 / 2 \times 0.684 = 28.26 P$$

$$M.S. = 28.26 / 13.98 - 1 = 1.02$$

∴ Tube will fail at shock absorber before area of max crushing ∴ 8% crushing is acceptable

12.04.19

**CERTIFICATE OF
CONFORMANCE**

**CADORATH PLATING CO. LTD.
2150 LOGAN AVENUE
WINNIPEG, MANITOBA R2J-0J1**

DATE: May-08-2012

CONSIGNED TO: Dart Aerospace Ltd.
1270 Aberdeen St.
Hawksbury, ON K6A 1K7

W/O #: 114045

INVOICE #: 60317

**CONTRACT OR
PURCHASE ORDER #** PO16826

DESCRIPTION: SKID

QTY 1

P/N # d350-748-101

S/N # 81518

CADMIUM PLATE IAW AMS-QQ-P-416C TYPE 2 YELLOW CLASS 2.
MPI IAW ASTM-E-1444. BAKE HEAT CHART # 12-425 AND # 12-447.

CERTIFICATE: I certify that the items indicated here on have been inspected and tested and conform to all specifications and requirements detailed on the contract or purchase order.

Approved Inspector: _____





RAPPORT D'ESSAI NON DESTRUCTIF

(SUITE)

RAPPORT #

P-11201

PAGE 2 DE 2

CLIENT	Dent Aerospace	DATE	May 17, 2012	HEURE	<input type="checkbox"/> AM <input checked="" type="checkbox"/> PM
ATTENTION		NO. TRAVAIL ACUREN	188-12-2012		
RÉSULTATS	<input type="checkbox"/> METRIQUE <input type="checkbox"/> IMPÉRIAL				

		Cross tubes		Inspection	
Work order	ID	83060	Item ID	D350-748-101	OK
"	"	77766	"	"	OK
"	"	76574	"	"	OK
"	"	81518	"	"	OK
"	"	76573	"	"	OK
"	"	77763	"	"	OK
"	"	73807	"	"	201 OK
"	"	81523	"	"	201 OK

on cross tube B 83060

No paper work
Fit with this
number

2 x-tubes under
batch # 83060
→ Preliminary Design

Inspection OK

Étendue des Services

L'entente selon laquelle le Groupe Acuren Inc. exécute les services descriptions, les observations et les expressions d'opinions faites ne pas des déclarations ou des garanties ou ne peuvent être interprétées entières des décisions prises en matière d'ingénierie, de fabrication, services rendus.

Norme de Diligence

Dans l'exécution des services, le Groupe Acuren Inc. applique le de localité ou dans une localité similaire. Aucune autre garantie, implicite

dent au-delà de l'exécution des services demandés. Il est entendu que toutes les on et les hypothèses fournies par le propriétaire/opérateur, et elles ne constituent a propriétaire/opérateur, et le propriétaire/opérateur conserve la responsabilité rapport avec les services décrits dans les présentes ne peuvent excéder le coût des

emblables par d'autres fournisseurs de ce type de services opérant dans la même

SIGNATURES

REPRÉSENTANT
À LA CLIENTÈLE

TECHNICIEN (SIGNATURE)

NAME (MOULÉE):

NIVEAU CGSB

No. ENREG. CGSB

1^{er} TECHNICIEN

NIVEAU SNT

NIVEAU CGSB

No. ENREG. CGSB

2^e TECHNICIEN

NIVEAU SNT

FTJ #:

RAPPORT
REVISÉ PAR:

NOM

INITIALES

H-3050

BLANCHE - COPIE DU CLIENT

JAUNE - COPIE DU BUREAU

ROSE - COPIE DU TECHNICIEN

OR - COPIE DU BUREAU



RAPPORT D'INSPECTION PAR RESSUAGE

P - 11201

PAGE 1 DE 2

CLIENT
ATTENTION
RESSUSC
PROJET
ITEM(S) EXAMINÉ

Port Aerospace
Mme. Chantel
1270 Aberdeen St
Hawkesbury, Ont

DATE
N° TRAVAIL
ACUREN
N° CLIENT PO/WO
SITE DE TRAVAIL
ACCEPTATION STD.

May 17th 2012
188-12-2012
30551
Hawkesbury
May 17th 2012
2005

Inspection Fluorescent on cross-tubes external surface
9 Cross-tubes

DESCRIPTION DES TRAVAUX
N° PROCÉDURE
LT
DATE/RÉV.
N° TECHNIQUE
LT
DATE/RÉV.
ÉPAISSEUR

DÉTAILS DES INSPECTIONS
MÉTHODE :
MARQUE :
PÉNÉTRANT :
DISSOLVANT PÉNÉTRANT :
RÉVÉLATEUR :
TYPE RÉVÉLATEUR :
SURFACE INSPECTÉE :
CONDITION SURFACE :
TEMPÉRATURE SURFACE :
RÉSULTATS :

See other sheet
for result

P/B 17031

[Signature]

Étendue des Services
Norme de Diligence

SIGNATURES
REPRÉSENTANT
TECHNICIEN (SIGNATURE)
NOM (MOULÉ)
ONGC NIVEAU
ONGC N° REG.

FTJ #
RAPPORT
RÉVISÉ PAR :
NOM
INITIALES